



**AMERICAN RECOVERY AND
REINVESTMENT ACT (ARRA) SUMMARY**

American Recovery and Reinvestment Act Maryland State Transit Projects

Jurisdiction	Description	ARRA Cost Estimate (\$)	Notice to Proceed Date	Current Percent Complete	Scheduled Completion
AA Co., Balto City, Balto Co.	Bus Procurement and Equipment (16)	9,600,000	3/11/2009	100%	2/2010
AA Co., Balto City, Balto Co.	Light Rail Substation Breakers Replacement/Overhaul	5,500,000	3/26/2010	52.1%	10/2011
AA Co., Balto City, Balto Co.	MARC BWI Station Improvements (FRA)	9,400,000	10/18/2010	49.4%	7/2012
Anne Arundel	MARC BWI Station Renovation (additional elevators, electrical upgrades)	2,442,174	12/7/2009	100%	6/2011
Baltimore City	Bus Facilities Infrastructure Renewal and Improvements (Wash Blvd Roof)	10,100,000	4/15/2010	70.7%	5/2012
Baltimore City	Bus Loop Pavement Rehab at Mondawmin Transit Center	2,000,000	5/3/2010	100%	1/2011
Baltimore City	Bus NW Division HVAC Upgrade	5,400,000	9/30/2010	15.0%	3/2012
Baltimore City	Light Rail Signage Upgrades	500,000	4/3/2009	100%	11/2010
Baltimore City	Light Rail Yard Switches Upgrade (manual to electric)	4,200,000	10/21/2010	12.5%	7/2012
Baltimore City	MARC Penn Station Improvements (heating, windows, and train watering)	4,557,826	7/31/2009	69.4%	12/2011
Baltimore City	MARC West Balto Station Parking Expansion Phase I (demolition)	2,600,000	9/2/2010	88.4%	9/2011
Baltimore City, Baltimore Co.	Metro Bridge and Elevated Structures Rehabilitation	2,600,000	11/19/2009	89.0%	3/2012
Baltimore City, Baltimore Co.	Metro Fastener and Bolt Replacement	3,622,884	3/27/2009	100%	12/2009
Baltimore City, Baltimore Co.	Metro Halon Replacement (TIGGER)	522,000	8/27/2010	100%	6/2011
Baltimore City, Baltimore Co.	Metro Public Address System	5,400,000	4/22/2009	85.4%	9/2011
Baltimore City, Baltimore Co.	Metro Railcar Truck Overhaul	18,000,000	4/22/2009	48.9%	6/2013
Baltimore City, Baltimore Co.	Metro Stations Restoration	6,377,116	2/23/2009	100%	6/2011
Baltimore City, Baltimore Co.	Metro Tunnel and Underground Station Repairs	3,900,000	5/27/2009	72.4%	8/2012
Baltimore Co.	Light Rail Falls Road Station Parking Expansion	2,281,000	4/3/2009	100%	4/2011
Baltimore Co.	Light Rail Substation Installation	4,798,571	4/15/2010	62.4%	5/2012
Baltimore Co.	MARC Martins Yard Improvements	400,000	4/21/2009	100%	4/2011
Montgomery	MARC CSXT Joint Benefit Projects (Randolph interlocking)	4,700,000	9/30/2010	39.6%	9/2011
Prince George's	MARC Laurel Station Southbound Platform Rehabilitation	2,100,000	3/3/2009	100%	1/2010
Prince George's	MARC Muirkirk Retaining Wall Rehabilitation	180,650	2/23/2009	100%	7/2009
Systemwide	MARC Public Address System	6,774,205	4/13/2009	77.5%	12/2011
	MARC - Total	23,754,855			
	ARRA - MTA Total	117,956,426			
	Local Transit Facilities Urban Philadelphia	366,198			
Cecil	Bus Shelter Excavation	12,010	3/30/2010	100%	4/2011
Cecil	Bus Stop Benches	3,662	5/13/2010	100%	4/2011
Cecil	Capital Facility Items - Automated Destination	9,590	4/1/2009	100%	11/2009
Cecil	Diesel Fuel Pumps	138,000	10/6/2010	-	8/2011
Cecil	Large Bus Storage Facility & Consulting	190,000	10/6/2010	17.06%	8/2011
Cecil	Passenger Amenities	12,936	7/17/2009	92.84%	8/2011
	Cecil - Total	366,198			
	Local Transit Vehicles/Facilities Small Urban	16,127,604			
Program Administration	Program Administration	20,000	10/5/2010	-	10/2011
Allegany	Capital Maintenance Items	16,886	6/24/2009	100%	9/2010
Allegany	D&E Electrical System	9,213	12/7/2009	100%	8/2010
Allegany	Facilities Renovation (Electrical System)	44,745	5/10/2010	100%	8/2010
Allegany	Preventative Maintenance	539,205	7/1/2009	95.74%	7/2011
Allegany	Rehab/Renovate Office	8,539	8/1/2009	100%	8/2010
Allegany	Shop Equipment	554	10/1/2009	100%	9/2010
Allegany	Vehicle Shelter	198,187	2/15/2010	100%	12/2010
Allegany	Video Surveillance System for Vehicles	79,032	2/26/2010	100%	6/2010

American Recovery and Reinvestment Act Maryland State Transit Projects

Jurisdiction	Description	ARRA Cost Estimate (\$)	Notice to Proceed Date	Current Percent Complete	Scheduled Completion
Allegany	Medium High-floor < 30' Bus - Repl	131,993	4/1/2009	100%	3/2010
Allegany	Small Bus 8/2 - Expansion	49,603	4/1/2009	100%	10/2009
Allegany	Small Bus 8/2 - Repl (2)	109,361	4/1/2009	100%	10/2009
Allegany	Computer Equipment	14,945	11/9/2009	100%	1/2010
Allegany	Facilities Renovation (Office Addition)	29,408	10/15/2009	100%	2/2010
Allegany	Facilities Renovation (Roof)	28,000	2/10/2010	100%	5/2011
	Allegany - Total	1,259,671			
Carroll	ADP Software	260,000	7/6/2009	100%	6/2010
Carroll	Bus Equipment [Branding]	50,000	8/11/2009	65.64%	8/2011
Carroll	Bus Radio System	106,465	6/29/2009	100%	10/2009
Carroll	Operations Facility & Parking - Construction	858,260	2/11/2010	86.09%	11/2011
Carroll	Office Furniture	8,478	7/6/2009	100%	10/2009
Carroll	Technology [wireless internet on vehicles]	14,150	7/2/2009	100%	11/2009
Carroll	Small Bus 12/2 - Repl (2)	103,460	4/1/2009	100%	11/2009
Carroll	Small Bus 16/2 - Repl (2)	103,460	4/1/2009	100%	11/2009
Carroll	Support Vehicle - 2 Hybrid Cars	48,724	10/15/2009	100%	6/2010
Carroll	Preventative Maintenance	16,706	11/1/2010	100%	1/2011
	Carroll - Total	1,569,703			
Charles	Purchase/Install Passenger Amenities	8,525	3/1/2010	100%	6/2010
Charles	Technology - Electronic Fareboxes	229,523	12/28/2009	100%	5/2011
Charles	Medium Low-Floor < 30' Bus - Repl (7)	1,213,886	4/1/2009	100%	12/2010
Charles	Portable Lift	25,125	3/15/2010	100%	6/2010
Charles	Preventative Maintenance	395,113	7/1/2009	43.99%	11/2011
Charles	Information Posts/Signs	8,000	6/2011	-	8/2011
Charles	Bike Racks	10,000	6/1/2011	-	8/2011
Charles	Video Surveillance System	40,000	6/2011	-	8/2011
	Charles - Total	1,930,172			
Frederick	Bike Racks (12)	5,280	8/25/2009	100%	3/2010
Frederick	MDT/AVL	26,372	8/20/2009	100%	3/2010
Frederick	Parking Lot Construction	1,242,369	5/5/2010	23.72%	9/2011
Frederick	Preventative Maintenance	382,032	7/1/2009	100%	5/2011
Frederick	Bus Replacement (23-passenger)	63,310	4/1/2009	100%	10/2009
Frederick	Hybrid Transit Bus > 30 Expansion (2)	1,077,600	4/21/2010	-	9/2011
Frederick	Minivan Replacement	25,461	2/25/2010	100%	8/2010
Frederick	Small Bus 12/2 - Repl	57,570	4/1/2009	100%	10/2009
Frederick	Small Bus 16/2 - Repl (2)	119,017	4/1/2009	100%	11/2009
Frederick	Support Vehicle Replacement	25,461	2/25/2010	100%	8/2010
	Frederick - Total	3,024,473			
Harford	Medium Low-Floor < 30' Bus - Expansion (12)	4,210,536	7/10/2009	-	4/2012
Harford	Small Bus 16/2 - Repl (3)	191,806	4/1/2009	100%	11/2009
Harford	Preventative Maintenance	173,189	7/1/2009	74.23%	9/2011
	Harford - Total	4,575,531			

American Recovery and Reinvestment Act Maryland State Transit Projects

Jurisdiction	Description	ARRA Cost Estimate (\$)	Notice to Proceed Date	Current Percent Complete	Scheduled Completion
Shore Transit (Somerset, Wicomico, Worcester)	Capital Maintenance Equipment	30,000	12/23/2009	100%	3/2010
Shore Transit (Somerset, Wicomico, Worcester)	Computer Hardware	30,743	7/30/2009	100%	6/2010
Shore Transit (Somerset, Wicomico, Worcester)	Computer Software	147,147	7/30/2009	85.07%	6/2011
Shore Transit (Somerset, Wicomico, Worcester)	Fare Counting/Sorting Machine	6,879	8/31/2009	100%	9/2009
Shore Transit (Somerset, Wicomico, Worcester)	Office Equipment	29,547	7/31/2009	100%	6/2010
Shore Transit (Somerset, Wicomico, Worcester)	Outside Facility Maintenance Equipment	28,827	7/28/2009	100%	3/2010
Shore Transit (Somerset, Wicomico, Worcester)	Passenger Amenities	34,187	7/9/2009	100%	1/2010
Shore Transit (Somerset, Wicomico, Worcester)	Recondition Bus Engine	12,500	7/7/2009	100%	7/2009
Shore Transit (Somerset, Wicomico, Worcester)	Security Updates	13,000	4/15/2011	-	9/2011
Shore Transit (Somerset, Wicomico, Worcester)	Shop Equipment	16,733	7/27/2009	100%	9/2009
Shore Transit (Somerset, Wicomico, Worcester)	Medium Duty Transit Bus > 30 Repl (2)	390,550	6/10/2009	100%	3/2010
Shore Transit (Somerset, Wicomico, Worcester)	Medium Duty Transit Bus > 30 Repl	206,580	10/2/2009	100%	4/2011
Shore Transit (Somerset, Wicomico, Worcester)	Medium High-floor 30' Bus - Repl (3)	329,162	4/1/2009	100%	6/2010
Shore Transit (Somerset, Wicomico, Worcester)	Small Bus 8/4 - Repl (2)	105,993	4/1/2009	100%	10/2009
Shore Transit (Somerset, Wicomico, Worcester)	Support Vehicle (2)	30,008	7/27/2010	100%	10/2010
Shore Transit (Somerset, Wicomico, Worcester)	Preventative Maintenance	64,287	7/1/2009	100%	6/2011
	Shore Transit - Total	1,476,142			
Washington	Bus Shelters	135,813	7/2011	-	12/2011
Washington	Facilities Renovation	212,000	12/28/2009	100%	12/2010
Washington	GFI Fareboxes	206,128	12/9/2009	92.34%	8/2011
Washington	Key-pad Entrance Door Lock System	5,000	5/16/2011	100%	6/2011
Washington	Oil Tank	12,124	9/29/2009	100%	7/2010
Washington	Shop Equipment	8,668	12/20/2009	100%	6/2010
Washington	Transfer Point Relocation	875,225	5/27/2010	44.06%	9/2011
Washington	Medium Low-Floor < 30' Bus - Expansion (3)	627,251	4/1/2009	100%	4/2010
Washington	Support Vehicle	19,853	6/9/2010	100%	12/2010
Washington	Preventative Maintenance	169,851	7/1/2009	27.42%	8/2011
	Washington - Total	2,271,913			
	Local Transit Vehicles/Facilities Urban Baltimore	5,974,000			
Anne Arundel (Annapolis)	Preventative Maintenance	74,769	7/1/2009	100%	10/2010
Anne Arundel (Annapolis)	1 Trolley	591,000	12/1/2009	-	7/2011
Anne Arundel (Annapolis)	Heavy Duty Transit Bus - Repl (5)	1,642,565	8/26/2009	-	7/2011

American Recovery and Reinvestment Act Maryland State Transit Projects

Jurisdiction	Description	ARRA Cost Estimate (\$)	Notice to Proceed Date	Current Percent Complete	Scheduled Completion
Anne Arundel	Medium Low-Floor < 30' Bus - Expansion (2)	387,666	4/1/2009	100%	11/2010
	Anne Arundel - Total	2,696,000			
CTC (Anne Arundel, Howard, Laurel)	AVL System Installation and Maintenance	600,000	3/28/2010	42.25%	8/2011
	CTC - Total	600,000			
Howard	Bus Painting	61,000	12/15/2009	92.78%	9/2011
Howard	Bus Stop Amenities	100,000	2/8/2011	-	8/2011
Howard	GPS	12,944	10/30/2009	100%	1/2010
Howard	Preventative Maintenance	150,000	7/1/2009	100%	6/2010
Howard	Security Cameras	135,542	1/25/2010	100%	1/2011
Howard	Hybrid Transit Bus > 30' Expansion	540,000	6/30/2009	100%	3/2011
Howard	Hybrid Transit Bus > 30' Repl (2)	1,080,000	6/30/2009	100%	3/2011
Howard	Paratransit Bus (3)	598,514	7/30/2009	100%	6/2010
	Howard - Total	2,678,000			
	Local Transit Vehicles/Facilities Urban Washington	13,800,000			
Montgomery	Dispatch Software	350,000	3/26/2010	87.47%	9/2011
Montgomery	Heavy Duty Transit Bus > 30 Repl (12)	6,205,920	9/3/2009	-	2/2012
Montgomery	Heavy Duty Transit Bus > 30 Repl - Diesel	344,080	9/3/2009	-	2/2012
	Montgomery - Total	6,900,000			
Prince George's	Heavy Duty Transit Bus > 30 Repl (22)	6,900,000	7/10/2009	100%	4/2011
	Prince George's - Total	6,900,000			
	Local Transit Vehicles/Facilities Rural Areas	7,425,244			
Inter City Bus Allocation	Inter City Bus Allocation	1,113,787	12/17/2010	-	11/2011
Program Administration	Program Administration	184,449	4/17/2009	100%	5/2011
Calvert	Bus Shelter	15,000	10/25/2010	29.60%	8/2011
Calvert	Electronic Farebox System	220,000	1/15/2010	99.56%	7/2011
Calvert	GPS/Vehicle Tracking System	12,075	7/31/2009	100%	4/2010
Calvert	Shop Equipment	5,924	1/25/2010	100%	6/2010
Calvert	Wheelchair Securement Device	1,670	8/4/2009	100%	6/2010
Calvert	Medium Low-Floor < 30' Bus - Repl (2)	405,011	4/1/2009	100%	4/2010
Calvert	Small Bus 16/2 Expansion	65,494	4/1/2009	100%	10/2009
Calvert	Computer Equipment	4,200	1/18/2011	66.67%	7/2011
	Calvert - Total	729,374			
DCT (Caroline, Kent, Talbot)	2-way Radios	21,804	10/22/2009	100%	11/2009
DCT (Caroline, Kent, Talbot)	Strobe Lights	7,783	3/10/2010	100%	5/2010
DCT (Caroline, Kent, Talbot)	Surveillance Equipment	100,000	1/18/2011	100%	6/2011
DCT (Caroline, Kent, Talbot)	Medium Low-Floor < 30' Bus - Repl	112,283	4/1/2009	100%	4/2010
DCT (Caroline, Kent, Talbot)	Small Bus 16/2 - Repl	64,051	4/1/2009	100%	11/2009
DCT (Caroline, Kent, Talbot)	Support Vehicle	25,000	10/20/2010	100%	1/2011
DCT (Caroline, Kent, Talbot)	Facility Renovation (Training Room)	6,500	10/29/2010	100%	3/2011
DCT (Caroline, Kent, Talbot)	Facility Renovation (Drivers Room)	5,000	10/29/2010	100%	3/2011
	DCT - Total	342,421			
Dorchester	Small Bus 16/2 - Repl (3)	175,932	4/1/2009	100%	11/2009
	Dorchester - Total	175,932			

American Recovery and Reinvestment Act Maryland State Transit Projects

Jurisdiction	Description	ARRA Cost Estimate (\$)	Notice to Proceed Date	Current Percent Complete	Scheduled Completion
Garrett	Bus Wash	106,711	3/1/2010	100%	4/2010
Garrett	Small Bus 10/2 - Repl	49,447	4/1/2009	100%	10/2009
Garrett	Small Bus 12/2 - Repl	49,448	4/1/2009	100%	10/2009
Garrett	Small Bus 16/2 - Repl	49,448	4/1/2009	100%	10/2009
Garrett	Enclosed Vehicle Parking Canopy	325,000	6/2011	-	9/2011
	Garrett - Total	580,054			
Queen Anne's	Computer Equipment for Transit Office	5,046	8/6/2009	100%	5/2010
Queen Anne's	Office Furniture for Transit Office	9,951	11/6/2009	100%	5/2010
Queen Anne's	Signs for Facility	510	1/15/2010	100%	3/2010
Queen Anne's	Telephone Handsets and Voicemail System	1,500	1/31/2011	100%	3/2011
Queen Anne's	Medium Low-Floor < 30' Bus - Expansion	187,240	4/1/2009	100%	4/2010
Queen Anne's	Medium Low-Floor < 30' Bus - Repl	187,240	11/17/2010	-	7/2011
Queen Anne's	Small Bus 10/2 - Repl (4)	241,699	4/1/2009	100%	10/2009
Queen Anne's	Vehicle Refurbishment (Engine)	8,800	12/8/2010	100%	2/2011
Queen Anne's	Small Bus 10/2 Repl (1)	55,280	11/10/2010	100%	2/2011
Queen Anne's	Hydraulic Lift	10,000	12/8/2010	100%	3/2011
	Queen Anne's - Total	707,265			
St. Mary's	Bus Canopy Solar Lights	20,000	8/2011	-	12/2011
St. Mary's	Bus Shelters (5)	30,000	7/2011	-	12/2011
St. Mary's	Bus Stop Shelter Solar Lights	2,500	7/2011	-	12/2011
St. Mary's	Bus Wash Rack Solar Lights	5,000	7/2011	-	12/2011
St. Mary's	Concrete Pads	12,000	7/2011	-	12/2011
St. Mary's	Shop/Maintenance Equipment	50,000	5/16/2011	-	12/2011
St. Mary's	Medium High-floor < 30' Bus - Expansion (2)	212,775	4/1/2009	100%	4/2010
St. Mary's	Small Bus 16/2 - Repl (2)	122,437	4/1/2009	100%	10/2009
	St. Mary's - Total	454,712			
Worcester (Ocean City)	Bus Spare Parts	78,660	12/23/2009	100%	6/2010
Worcester (Ocean City)	Currency Counters	6,000	8/12/2009	100%	10/2009
Worcester (Ocean City)	Electronic Fareboxes	100,000	8/2011	-	12/2011
Worcester (Ocean City)	LED Info Signs at Transit Facilities	50,000	12/16/2010	100%	3/2011
Worcester (Ocean City)	Refurbish S. End Transit Center	30,000	11/8/2010	-	9/2011
Worcester (Ocean City)	Rehab/Renovate P&R	50,000	2/10/2010	33.20%	11/2011
Worcester (Ocean City)	Shelter Parts	24,978	10/28/2009	100%	2/2010
Worcester (Ocean City)	Supplemental AVL/APC Funding	30,000	1/3/2011	100%	4/2011
Worcester (Ocean City)	Heavy Duty Transit Bus 40' Rep (6)	2,372,238	4/5/2010	100%	6/2011
Worcester (Ocean City)	Heavy Duty Transit Bus 40' Rep (1)	395,373	11/10/2010	100%	6/2011
	Worcester - Total	3,137,249			
	ARRA - LOTS Subtotal	43,693,046			
	ARRA - Total	161,649,472			

American Recovery and Reinvestment Act Maryland State Highway Projects

County	Description	Start date of Construction	Current Percentage	Scheduled Completion	ARRA Cost Estimate (\$ Thousand)
Allegany	MD 657 - 0.07 mi. North of Beechwood Road to the Garrett Co. Line - Widening &	4/1/2010	81.0%		3,057
Allegany	US 219 - Garrett County Line to East of Tisdale Street	8/24/2009	100.0%	11/17/2009	752
Allegany	I-68 - Evitts Creek Bridge to Rocky Gap Bridge - Resurfacing	7/7/2009	100.0%	11/10/2009	3,208
Allegany	I-68 - MD 36 to Garrett County line	9/14/2009	100.0%	10/30/2009	345
Allegany	I-68 - W. of Hillcrest Drive to W. of US 40, Traffic Barriers Upgrade	8/10/2009	100.0%	6/14/2010	3,474
Allegany	US 220 - Keyser/McCoole Bridge (Lift Station) 60% ARRA fund	1/15/2010	100.0%	11/4/2010	750
Allegany	Areawide resurfacing	7/17/2009	79.1%		3,471
Anne Arundel	AA County MD 2 & MD 710 - Traffic Signal Reconstruct.	1/4/2010	54.0%		1,621
Anne Arundel	Areawide Resurfacing	9/29/2009	56.6%		4,612
Anne Arundel	Areawide Resurfacing	10/15/2009	56.9%		6,939
Baltimore	Areawide Resurfacing East of I-83	8/10/2010	80.0%		5,112
Baltimore	Areawide Resurfacing West of I-83	3/23/2010	74.0%		5,412
Baltimore	Bal. Co. MD 7, MD 157, MD 700 Traffic Signal Reconstruct	10/28/2009	100.0%	1/19/2011	1,721
Baltimore	MD 26 (Liberty Road) Bridge Replacement	4/1/2010	48.8%		21,788
Baltimore	Downes Road to PA Line and ramps at MD 45, Mt. Carmel Road and Middletown Road - Resurfacing (includes ramps)	7/13/2009	100.0%	12/1/2009	3,734
Baltimore City	Northern Parkway, Falls Road to Park Heights Ave.	7/15/2009	100.0%	11/4/2010	7,572
Baltimore City	Hilton Street - Frederick Ave to Mulberry Street	7/13/2009	100.0%	5/20/2010	928
Baltimore City	Orleans Street, Central Avenue to Wolfe Street	8/3/2009	95.0%		7,083
Baltimore City	Frankford Avenue, Sinclair Lane to Moravia Park Drive, Edison Highway Resurfacing from Biddle St. to Erdman Ave 1825 Edison Highway, Baltimore City	7/6/2009	100.0%	4/30/2010	1,340
Baltimore City	Park Heights Avenue, Northern Parkway to Garrison Blvd.	10/5/2009	100.0%	8/31/2010	1,620
Baltimore City	Argonne Drive Bridge; Field office located at 4707B Harford Rd, Baltimore City	2/15/2010	67.0%		6,528
Baltimore City	Citywide Traffic Signal Reconstruction and Rewiring	9/7/2010	42.0%		4,000
Baltimore City	Citywide Resurfacing - Various Locations	8/23/2010	97.0%		4,000
Baltimore City	Edmonston Village Street Lighting	9/7/2010	65.0%		1,000
Baltimore City	Pennington Ave over Curtis Creek - Partial Stimulus funding added by change order	1/21/2008	89.0%		1,029
Baltimore City	Ferry Boat Project This project has three tasks: Boat purchase, ROW and Dock Construction.	5/1/2009	88.0%		0
Calvert	Areawide Resurfacing	5/14/2009	90.4%		5,117
Caroline	East of Tuckahoe Creek to East of MD 480	9/28/2009	53.0%		2,438
Caroline	MD 404 Alt. to Holly Road	6/23/2009	100.0%	5/11/2010	918
Caroline	Areawide Resurfacing	6/22/2009	97.0%		2,516
Carroll	at Klees Mill Road (LT lanes)	10/20/2009	100.0%	6/15/2010	1,438
Carroll	at MD 140 Ramps (geometric improvement)	9/28/2009	100.0%	6/8/2010	741
Carroll	Carroll Co. Areawide Resurfacing	7/6/2009	100.0%	9/22/2010	2,958
Cecil	MD 70 - Southern Approach to Big Elk Creek	8/10/2010	100.0%	12/1/2010	403
Cecil	At Blythedale Road	7/13/2009	100.0%	12/11/2009	330
Cecil	Areawide Resurfacing	9/20/2009	80.0%		3,408
Charles	Areawide Resurfacing	5/20/2009	82.6%		4,612
Dorchester	Areawide Resurfacing	3/30/2009	100.0%	10/16/2010	2,903

American Recovery and Reinvestment Act Maryland State Highway Projects

County	Description	Start date of Construction	Current Percentage	Scheduled Completion	ARRA Cost Estimate (\$ Thousand)
Dorchester	East of Big Mill Pond to Linkwood Rd - Resurfacing	9/9/2009	100.0%	11/13/2009	1,049
Frederick	Structure 1007901 Bennett Creek to structure 1007801 MD 80	5/11/2009	100.0%	8/1/2009	896
Frederick	Fingerboard Road at Ijamsville Road/Big Woods Road	7/24/2009	100.0%	11/15/2010	1,086
Frederick	Structure 1013800 to structure 1012700 Hollow Road	8/12/2009	100.0%	11/13/2009	3,551
Frederick	North of Catoctin Hollow Road to MD 26 Bridge	7/27/2009	100.0%	10/9/2009	2,387
Frederick	at I-270 interchange	1/7/2010	85.4%		497
Frederick	Frederick Co. Areawide Resurfacing	6/29/2009	57.4%		7,026
Garrett	MD 135 - Chestnut Grove Road to Lee Road	5/9/2009	100.0%	10/7/2009	1,859
Garrett	US 219 - N. Corp. limits of Accident to Bear Cr. Bridge 1103700 - resurfacing	8/17/2009	100.0%	11/16/2009	1,066
Garrett	US 219 - MD 42 to Bumble Bee Road	3/25/2009	100.0%	7/28/2009	1,582
Garrett	Areawide Resurfacing	8/3/2009	79.8%		2,623
Harford	MD 462 - MD 132 to Carsins Run	7/8/2010	100.0%	12/11/2010	611
Harford	Wheel Road to MD 22	7/28/2009	100.0%	9/7/2010	1,340
Harford	Areawide Resurfacing	8/5/2009	92.0%		6,612
Howard	Brokenland Pkwy to Middle Patuxent River	9/9/2009	100.0%	3/19/2010	2,352
Howard	Howard Co. Resurfacing	7/26/2009	71.2%		6,372
Kent	Areawide Resurfacing	6/15/2009	94.0%		2,306
Montgomery	MD 410 to Wayne Ave.-Traffic Signal Reconstruct	1/11/2010	93.0%		1,104
Montgomery	Milestone Drive to Venice Drive	3/16/2009	94.6%	4/28/2010	2,149
Montgomery	MD 586 to Arcola Ave	7/16/2009	87.5%		3,435
Montgomery	at MD 586	12/7/2009	85.4%	6/24/2010	1,066
Montgomery	South of Center Drive to North Brook Lane	10/11/2009	86.4%	9/20/2010	1,866
Montgomery	Potomac River Bridge to I-270	8/3/2009	94.2%	8/28/2010	7,609
Montgomery	Areawide Resurfacing	6/15/2009	77.0%		8,476
Montgomery	Areawide Resurfacing	7/16/2009	32.4%		8,678
Montgomery/Prince George's	MD 410 to Holton Lane	11/18/2009	58.8%		1,444
Prince George's	MD 725 over Federal Spring Branch - Bridge Replacement	6/25/2010	56.4%		1,461
Prince George's	MD 5 to D-Arcy Rd and MD 4 from S. of I05-I495 to S Westphilia Rd/Old Marlboro Pike - Safety & Resurface	5/3/2010	91.0%		4,106
Prince George's	Various bridges on US 1, MD 201, MD 202, MD 212, MD 500	5/11/2009	100.0%	12/3/2009	1,742
Prince George's	MD 410 to Albion Road	4/30/2010	85.9%	12/15/2010	839
Prince George's	Forestville Road over I-95	6/17/2010	65.1%		1,721
Prince George's	Cindy Lane to Brightseat Road	9/29/2009	81.0%		1,925
Prince George's	MD 201 over I-95 (Bridge Replacement)	3/15/2010	34.7%		5,879
Prince George's	at Allview Drive/Evans Trail	11/2/2009	90.3%	11/18/2010	1,250
Prince George's	MD 410 at MD 500 Adelphi Road (Intersection & Safety Improvement Project)	2/1/2010	85.0%		1,121
Prince George's	D.C. Line to Sargent Road	11/6/2009	82.0%	11/3/2010	1,836
Prince George's	Clean/paint 10 bridges in Prince George's Co.	5/18/2009	97.0%	1/31/2011	1,790
Prince George's	Berwyn Road over Indian Creek	3/22/2010	86.8%		672
Prince George's	MD 201 to Riverdale Road	3/9/2010	76.0%		1,922
Prince George's	MD 650 - DC Line to MD 410	4/19/2010	80.0%		1,893

American Recovery and Reinvestment Act Maryland State Highway Projects

County	Description	Start date of Construction	Current Percentage	Scheduled Completion	ARRA Cost Estimate (\$ Thousand)
Prince George's	at I-495/I-95 interchange	10/22/2009	74.3%		639
Prince George's	Areawide Resurfacing	10/9/2009	37.1%		8,166
Prince George's	Areawide Resurfacing	6/29/2009	74.5%		7,640
Queen Anne's	Areawide Resurfacing	6/9/2009	97.0%		3,828
Somerset	Areawide Resurfacing	3/30/2009	100.0%	4/20/2011	3,106
St. Mary's	Areawide Resurfacing	6/11/2009	88.2%		6,141
Talbot	MD 662B to MD 309 - Resurfacing	7/20/2009	100.0%	12/11/2009	2,508
Talbot	Areawide Resurfacing	6/10/2009	95.0%		2,288
Washington	MD 65 - at MD 63 (lower vertical crest) - Geometric Improvement	9/29/2009	100.0%	6/18/2010	770
Washington	Areawide Resurfacing		72.8%		3,078
Wicomico	Areawide Resurfacing	6/28/2009	100.0%	5/25/2011	3,623
Worcester	MD 528 - 9th Street to 26th Street	4/22/2010	100.0%	4/6/2011	833
Worcester	Areawide Resurfacing	5/10/2009	100.0%	4/12/2011	3,606
Areawide	Truck Weigh/Inspection Stations (Fund 23) Full Depth Concrete Repair, approx 11 locations	7/28/2009	43.0%		845
Areawide	I-495 to MD 100 - Median	5/11/2009	89.6%	5/24/2011	414
Areawide	from US 50 to Delaware State line	7/16/2009	95.5%	6/15/2011	116
Areawide	Dynamic Message Signs Deployment	4/7/2010	63.0%		3,410
Areawide	Tree planting in D-1 and D-2	11/9/2009	100.0%	5/26/2011	252
Areawide	Wetland planting and reforestation in D-4 and D-7	9/10/2009	96.9%	11/15/2010	368
Areawide	Interstate Hwy Lighting - Phase 1	2/26/2010	67.0%		7,691
Areawide	UPS/LED - Phase 1	9/7/2009	44.0%		5,142
Areawide	UPS/LED - Phase 1	3/17/2010	53.0%		5,371
Areawide	Traffic Detection at Signalized Intersections	7/13/2009	83.0%		1,673
Areawide	Traffic Detection at Signalized Intersections	6/30/2009	100.0%	7/7/2011	1,825
Areawide	Sign Lighting System (Lumitrak)	9/2/2009	51.0%		2,444
Areawide	Install/Upgrade Areawide Signing (2 jobs)	7/1/2009	86.0%		5,678
SHA D1	Guardrail	1/4/2010	100.0%	1/25/2011	1,531
SHA D1	ADA contract for District 1, including Ocean City	10/5/2009	84.0%		4,089
SHA D1	Safety improvements for Resurfacing D-1	12/16/2009	100.0%	12/10/2010	380
SHA D2	Guardrail	7/27/2009	100.0%	2/17/2011	2,284
SHA D2	Safety improvements for Resurfacing D-2	4/15/2010	92.0%		299
SHA D3	ADA for District 3	7/22/2009	70.7%		3,613
SHA D3	Guardrail	8/17/2009	89.0%	6/29/2010	853
SHA D3	Wetland planting and reforestation in D-3	9/29/2009	94.3%	6/15/2011	221
SHA D3	Signals and Reconstructs in District 3	9/30/2009	62.0%		5,251
SHA D3	Safety improvements for Resurfacing D-3				468
SHA D4	ADA contract for District 4	8/11/2009	69.2%		2,623
SHA D4	Guardrail	7/13/2009	100.0%	2/2/2010	730
SHA D4	Safety improvements for Resurfacing D-4	12/1/2009	91.2%		442
SHA D5	ADA contract for District 5	8/3/2009	75.5%		1,905

American Recovery and Reinvestment Act Maryland State Highway Projects

County	Description	Start date of Construction	Current Percentage	Scheduled Completion	ARRA Cost Estimate (\$ Thousand)
SHA D5	Guardrail	6/29/2009	100.0%	3/16/2010	823
SHA D5	Wetland planting and reforestation in D-5	7/8/2010	77.3%		246
SHA D5	Various - 12 Bridges in AA, CA, CH and SM Counties	7/6/2010	16.8%		1,800
SHA D5	Safety improvements for Resurfacing D-5	6/8/2009	98.0%		597
SHA D6	I-68 - Orleans Road to Sandy Mile	5/11/2009	100.0%	7/10/2009	1,251
SHA D6,D7	I-68, I-70, I-81 - Guardrail	8/24/2009	100.0%	10/15/2010	1,905
SHA D7	ADA contract for District 7	7/27/2009	73.4%		1,988
SHA D7	Safety improvements for Resurfacing D-7 Traffic Barrier	9/14/2009	81.7%		581
Various	Rehabilitate at-grade rail crossings on state rail lines				525
				ARRA - SHA - Total	351,935

American Recovery and Reinvestment Act Summary of Discretionary Grants to MDOT

Federal Aviation Administration Grant			<u>Status</u>
Rehabilitate the C/D Apron at BWI Thurgood Marshall Airport	subtotal	\$15.0	Complete
FHWA On the Job Training/Support Services Grant			
Apprenticeships for underrepresented or disadvantaged people pursuing careers in transportation, engineering or construction	subtotal	\$0.2	Underway
FEMA Port Security Grant			
Port of Baltimore security improvements	subtotal	\$1.3	Design Complete. Construction Underway
High Speed Intercity Passenger Rail Grants			
Design of BWI Rail Station new platform, station building and fourth track		\$9.4	
Design of a replacement to the Baltimore & Potomac Tunnel		\$60.0	Design Underway
	subtotal	\$69.4	
Transportation Investment Generating Economic Recovery (TIGER)			
Takoma/Langley Park Transit Center		\$12.3	Design Underway
Bus priority Improvements in the Washington Region		\$2.5	Design Underway
	subtotal	\$14.8	
Total		\$100.7	

Transportation grants awarded to other entities, include:

\$4.9 million for FAA small airport grants to make improvements to power systems, air traffic control towers and navigation and landing equipment;

\$3.5 million for EPA Diesel Emissions Reduction programs to Port of Baltimore businesses;

\$1.6 million for FHWA Ferry Boat Discretionary program to the City of Baltimore for pier improvements and vehicle purchases in Baltimore's Inner Harbor;
